



**SAN DIEGO AIR POLLUTION CONTROL DISTRICT**  
**COMPLIANCE DIVISION**  
**10124 OLD GROVE ROAD**  
**SAN DIEGO CA 92131-1649**  
**PHONE (858) 586-2650      FAX (858) 586-2651**

APCD USE ONLY	
SECTOR	
ID#	
NOV#	

**DETERMINATION OF STATIC PRESSURE PERFORMANCE**  
**OF THE HEALY CLEAN AIR SEPARATOR**  
 Exhibit 4 of ARB E.O. VR-201/202-XX and Exhibit 14 of ARB E.O VR-203/204-XX

**Facility Name:** \_\_\_\_\_ **A/C or PO Number:** \_\_\_\_\_ **Time of Test:** \_\_\_\_\_  
(Record exact time of test in order to demonstrate proper test sequencing as required in Attachment A)

**For ISD Alarm Response Purposes Only:** CAS Ball Valve positions checked for proper orientations:  Yes or  No

Time and Date of most recent delivery:	Leak Check Conducted: <input type="checkbox"/> Yes or <input type="checkbox"/> No
Date of Last Calibration of Pressure Measurement Device:	Phase II Executive Order #:

If the station pressure is -2.00" W.C. or more negative, a vacuum test must be performed followed by a pressure test. If the pressure is less negative than -2.00" W.C., a pressure test must be performed. Anytime a vacuum test is conducted a subsequent pressure test shall **also** be conducted immediately after the vacuum test.

Existing station pressure: \_\_\_\_\_

**VACUUM TEST**

Time (Minutes)	Vacuum Measurement (in wc)
Beginning of Test	
At 1 minute	
At 2 minutes	
At 3 minutes	
At 4 minutes	
At 5 minutes	
Allowable Minimum Vacuum (from Table 1)	

**PRESSURE TEST**

Time (Minutes)	Pressure Measurement (in wc)
Beginning of Test	
At 1 minute	
At 2 minutes	
At 3 minutes	
At 4 minutes	
At 5 minutes	
Allowable Final Pressure	1.77